



June 25, 2010

Re: Park Avenue Water Main Project

Notice No. 2

Dear Resident:

The following is a construction schedule update for the above project:

- Installation of the new 8" water main pipe was accomplished last week. The Contractor has also completed the process of pressure testing and chlorinating the new water main in preparation for the next phase of the project.
- This next phase of the project is scheduled to begin next week and will take an estimated time of one to two weeks overall. This will consist of installing and transferring the existing water service lines from the old water main to the new main. This process will begin at the homes near Augusta Street and will continue north. The following is the expected work schedule on the 1000 block of Park Avenue for next week.

On **Tuesday, June 29th**, the following addresses can expect a period of approximately one to two hours of water service interruption during the morning and/or early afternoon:

**7800 Augusta
1001 Park
1010 Park
1015 Park
1018 Park
1022 Park**

On **Wednesday, June 30th**, the following addresses can expect a period of approximately one to two hours of water service interruption during the morning and/or early afternoon:

**1023 Park
1026 Park
1027 Park
1035 Park
1038 Park
1044 Park
1045 Park**

In the event of inclement weather, the above schedule may change slightly and we will notify you accordingly. If you have any questions and/or comments, please contact me at 708-366-8500 (ext 351) or via email at gcaceres@river-forest.us

Very truly yours,

Giovanni Caceres
Civil Engineer Technician

400 Park Avenue River Forest, IL 60305 Phone (708) 366-8500 Fax (708) 366-3702
www.river-forest.us